

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 22 Date: 26-Jun-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:30 pm Break: 00:15 Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 0630-0930, I was in the SAS field office waiting to join OC Jones at the job site. From 0930-1300 OC Jones and the same three workers from yesterday spread BFM/seed mix on the slope next to W2. I collected the seed tags and they appear to conform to the specifications, including, the recently added crimson clover by the district inspectors. From 1300-1630, I was in the SAS field office. Overnight, the slope was left to dry.

