

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 801 Const Calendar Day: 23 Date: 27-Jun-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

- Site visit to check on blasting profile of East face of YBITS.
- Site visit to check on the formwork of the "rat slab" for the Rapid Set mockup in CCO 225 – FSHCC mockup. The formwork was completed and to the acceptable dimensions.
- Gathered information on the Hinge K Bearing Erection Plan.
- Site visit to Hinge KW to check the profile of the blasted East face of YBITS. It was acceptable. The workers then began to clean up the area.
- 1400 hrs Hinge K meeting
- Site visit to check on the 13W Deck Drop In welding and 12W Corner Assembly installation. The workers at 13W are Mike Jimenez, Tran Chau, Steve Davis, Mike Jimenez, and Eddie Brown.
- Diary work

The contractor is working 12 hours today. I accrued 4 hours of overtime covering this shift.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

