

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 592 Const Calendar Day: 25b Date: 01-Jul-2012 Sunday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

No Caltrans inspector was on the site . Our office was not informed for Sunday work .

ABF crews had to work on the working platforms erections , & work on the suspender ropes jacking system erection . They started at 7:00 AM.

Obra , Carlos , Matt , & Pablo had to work on the South main span . Crews had to erect the working platforms at PP # 86 , 90 , & 94 . & they had to erect the working platform on the North main span at PP # 82 , 86 , 90 , & 94 .

Anthony , Augie , Casey , & Jacob had to work n the North side span . Crews had to erect the middle bracket at PP # 10 & erect the middle , jacking brackets 4 rods , washers & nuts at PP # 14 ,
In addition to that , crews had to pull the suspender ropes at PP # 12 , PP# 16 , & place the sockets in the troughs in the suspender brackets . Crews started at 7:00 AM.

Aaron & Gary crews had to work on the South main span . Crews had to erect the jacking brackets , install the rods , washers , & nuts . They started at 7:00 AM.

Crews had to complete the work at PP # 50 , work & complete the work at PP # 52 . & work on the brackets at PP # 54 .

Bill had to operate the 90 ton Grove crane . He had to work with the erection crews on both main spans .

Scott had to operate the Terex crane . He had to work with the erection crews on South main span .

Theodore had to operate the Gradall forklift . He had to work with the erection crews .
All crews were done at 2:50 PM. They left at 3:00 PM.**04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 592 **Date:** 01-Jul-2012 **Sunday**

Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Equipment								
	Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
	002363	Equipment, Crane, 20 Ton					No	
			0.00	8.00	0.00	0.00		<input type="checkbox"/>
	2321	Equipment, Crane, 90 Ton Rough Terrain					No	
			0.00	8.00	0.00	0.00		<input type="checkbox"/>