

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:34 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 28 Date: 02-Jul-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Sunny, Warm, foggy in the morning

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Misc. MEP paperwork. Inspect 10" CCSP Sewer pipe delivered to the bridge.

☐**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute

**10" DIP Delivery 122 0-000-000.122**

Half the 10" CCSF Sewer Line which was paint repaired and repainted was delivered to the bridge via the morning barge. The crew spent approximate 2 hours uploading this pipe and staging it approx PP 112 of the EB bridge. I inspected this pipe and found three to four minor chips in the paint, but otherwise, no significant damage to paint occurred during shipping.

☐**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

F.W. SPENCER AND SON, INC

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	6.00	0.00	0.00	6.00		<input type="checkbox"/>

**Diary:**

Dispute

126



ddrRptbyBidItem

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Feather, Bernard

**Diary #:** 094

**Date:** 02-Jul-2012

**Monday**

---

**MEP Field Work**

0-000-000.126



The FWS crew spent the shift working on the 4 1/2 line along the south barrier of the WB bridge.