

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:56 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 594 Const Calendar Day: 29 Date: 03-Jul-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the North side span . They had to work on the suspender jacking system . They started at 7:00 AM.

Obra , Jeffery , Mario , Rigovento , & Roger had to work on the North side span . Crews had to erect the lower beam at PP # 26 . Crews had to hook the beam to the crane , fly , & lower it . Crews had to install 2 turn buckles on the suspender brackets . They had to hook the lower beam to the turn buckles place one shim on the West side of the beam , pull it tight against he suspender brackets , & release the crane . They started at 7:10 AM. Crews were done at 7:35 AM.

After that , crews had to mobilize their tools , equipments. & the Grove crane to work on the jacking system assembly at PP # 18 . Crews had to mobilize the winch & bring materials to the site . They were done at 8:00 AM.

Crews had to align the red lines on the suspender ropes outward , install the connector plates , link plates , lift the upper beam & hook it to the link plates , set the winch beam on the top of the suspender bracket at PP # 18 , hook the winch to the beam , lift the sockets with the crane , pull the beam toward the suspender bracket , & slide the sockets inside the troughs , & release the crane & winch . They started at 8:10 AM. Crews were done at 11:05 AM.

Then , crews had to mobilize to work on the suspender ropes at PP # 20 . Crews had to set the winch beam , install 4 hooks on the ropes , hook the winch to the ropes , & pull them toward the suspender bracket . They started on the upper ropes at 11:20 AM. Crews were done at 11:35 AM. They started on the lower ropes at 11:40 AM. crews were done at 12:10 PM.

In the afternoon , crews had to work on the jacking system assembly at PP # 22 . Following the same procedures as on PP # 18 . Crews started at 12:40 PM. They were done at 4:20 PM.

After that , crews had to work on the suspender ropes at PP # 24 . Following the same procedues as on PP # 20 . They started at 4:25 PM. Crews were done at 5:00 PM. They left at 5:10PM.

Anthony , Augie , Barry , Casey , Jacob , & Jonathon had to work on the suspender ropes jacking assembly at PP # 10 on the South side span . Crews had to remove the bolts on the upper beam , fly the primary section , slide inside the ropes , & drive the pins .

Crews had hard time aligning the holes to install the pins between the connector plates & the link plates . They started at 7:20 AM. crews were done at 12:00 PM.

In the afternoon , crews had to assemble the upper beam . They had to connect the 2nd section , install the top , bottom , & side plates , install , snug , & tension the bolts , erect the 2 jacking beam , install the 4 rods , nuts , & washers . They started at 12:40 PM. Crews were done at 3:40 PM. They had to wrap up their tools & equipments . Crews left the site at 4:00 PM. to work on other activities on the site .

Matt , Pablo , Lonny , Mathew , & Rene came to the site at 11:45 AM. Crews had to mobilize their tools



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 594    **Date:** 03-Jul-2012    **Tuesday**

& equipments to work on the ladders & jacking brackets on the North side span . They were done at 12:00 PM.

In the afternoon , crews had to work on the jacking system at PP # 18 . They had to connect the 4 rods , stab , install the washers & nuts on the upper & lower beams , erect the 2 jacking brackets , & install the washers & nuts . They started at 12:40 PM. crews were done at 4:00 PM.

After that , crews had to install the ladder & the bracket . They started at 4:10 PM. Crews were done at 4:30 PM.

Then , crews had to install the ladder & the bracket at PP # 14 . They started at 4:35 PM. Crews were done at 4:55 PM. Crews had to wrap up their tools & equipments . They left at 5:00 PM.

Bill had to operate the 90 ton Grove crane . He had to work with Obra . Jeffery Scott had to operate the 20 ton Grove crane . He had to work with Matt

In the office , I had to attend the staff meeting in Burma office , work on my report . I was done at 5:30 PM.

**04-0120F4    Bid Item: 067    C-SUS-SCC.067    Install Suspender Clamps, Separators, Collars**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002363	Equipment, Crane, 20 Ton	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>