

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:34 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 093 Const Calendar Day: 29 Date: 03-Jul-2012 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny, Warm, foggy in the morning

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Misc. MEP paperwork, track progress of FWS work.

☐**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

F.W. SPENCER AND SON, INC

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

MEP Field Work 126 0-000-000.126

The FWS crew spent the morning working in the yard, then afternoon assembling the 4 1/2" carbon steel line in preparation of installation at approximately PP 112 along the south barrier of the WB bridge.

☐