

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 596 Const Calendar Day: 31 Date: 05-Jul-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender jacking system erection . They started at 7:00 AM.

Obra , Jeffery , Mario , & Roger had to work on the North main span . Crews had to complete the work on the upper beam erection at PP # 30 . They had to hook the beam to the crane , lift , align the holes , install the pins , & release the crane . They started at 7:10 AM. Crews were done at 8:50 AM.

After that , crews had to mobilize their tools , equipments to work on the suspender ropes at PP # 32 . Crews had to set the float under the suspender bracket , install one plate on each rope , hook the rope to the crane & the winch , set the winch beam on the top of the suspender bracket , pull the ropes toward the bracket , hook the chain falls , pull them down & set them in place . They started at 9:10 AM. Crews were done at 11:30 AM.

Then , crews had to work on the suspender ropes at PP # 34 .crews had to erect the lower beam . They had to hook 2 turn buckles , fly , set in place , & tighten the turn buckles . & erect the winch beam on the top of the suspender bracket .They started at 11:30 AM. Crews were done 12:00 PM.

In the afternoon , crews had to fly & set the upper beam on the top of the suspender bracket , take the twist out of the 4 sides of the ropes , install the connector plates for the upper ropes , set the chain falls , hook the ropes to the crane & the winch , fly , set the rope in troughs , & follow the same procedures for the the lower rope . They started at 12:40 PM. Crews were done at 4:00 PM.

After that , crews had to hook the upper beam to the crane , lift , align the holes between the upper beam & the link plates , install the pins , release the crane & the winch . They started at 4:05 PM. Crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

Obra left at 10:00 AM.

Matt , Lonny , Mathew , & Pablo had to work on the North side span . Crews came to the site at 12:30 PM. Crews had to complete the work on the jacking system at PP # 30 .They had to connect the 4 rods , stab , install the washers nuts , fly , & set the jacking brackets , install the ladder , & adjust the working platform height . They started at 12:40 PM. Crews were done at 3:20 PM.

After that , Mathew joined the erection crews on PP # 34 , Matt , Pablo , & Lonny left the site to work on the tower for other cable activities . Crews were done at 4:50 PM. They left at 5:00 PM.

Ryan had to operate the 20 ton Grove crane .

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 596 **Date:** 05-Jul-2012 **Thursday**

Operator	OTH	RYAN OKU	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	5.00	2.00	0.00	7.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002363	Equipment, Crane, 20 Ton						No
			3.00	2.00	0.00	0.00	<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>