

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 597 Const Calendar Day: 32 Date: 06-Jul-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the suspender jacking system erections on the North side & main spans . They started at 7:00 AM.

Roger , Lonny , & Rigoverta had to work on the suspender jacking system . Crews had to work on the suspender ropes at PP # 36 . They had to erect the winch beam on the top of the suspender bracket , take the twist out of the ropes , install one hook on each side of the ropes , hook the upper rope to the crane & winch , pull it toward the suspender bracket , hook the chain fall , pull the rope down , set it in place , & follow the same procedure on the lower rope . They started at 7:30 AM. Crews were done at 11:30 AM.

After that , crews had to mobilize their tools & equipments , the grove crane to work on the suspender ropes at PP # 38 . Crews had to hook the lower beam , fly , install 2 turn buckles , set the beam in place , place one shim under the West side of the beam , tighten the turn buckles , & release the crane . They started at 11:50 AM. Crews were done at 1:30 PM.

Then , crews had to take the twist out of the suspender ropes , install the connector plates between the friction brackets , one of the connector plate bolt broke . Crews had to drill the bolt , pull it out , & rethread the plate , install the link plates on the upper beam , hook the upper beam to the crane , fly , set it on the top of the suspender bracket , & secure it with 2 chain falls . Hook the upper rope to the crane & winch pull toward the suspender bracket , set the rope in the troughs , & follow the same procedures for the lower rope . They started at 1:35 PM. Crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Anthony , Augie , Barry , Casey , Jacob , & Jonathon came to the site at 12:40 PM. Crews had to erect the upper beams on the North main span . Crews had to prepare their tools & equipments , & bring materials to the site . They were done at 1:00 PM.

Crews started on the upper beam at PP # 54 at 1:05 PM. They had to install the link plates , hook the beam to the winch , lift , align the holes between the link plates & the connector plates , & install the pins . Crews were done at 2:00 PM.

After that , crews had to mobilize the crane , their tools , & equipment to work on the upper beam at PP # 58 . Following the same procedures as on the upper beam at PP # 54 . They started at 2:05 PM. Crews were done at 3:00 PM.

They started on the upper beam at PP # 62 at 3:15 PM. Crews were done at 4:00 PM.

They started on the upper beam at PP # 66 at 4:10 PM. Crews were done at 4:40 PM. Crews had to wrap up their tools & equipments. They left at 5:00 PM.

Bill had to operate the 90 ton grove crane . He had to work with the erection crews on the North side span .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 597 **Date:** 06-Jul-2012 **Friday**

Jeffery had to operate the 20 ton Grove crane . He had to work with the erection crews on the North main span .

In the office I had to work on the remaining reports for this week . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JEFFREY SCOTT	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>