

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 808 Const Calendar Day: 35 Date: 09-Jul-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

- Site visit to observe the Contractor erecting Hinge KW bearings on both the North and South Hinge Pipe Beams. They started at 0730 and finished by 0930.

- 0930 job site tour

- Site visit to look at the rebar at Hinge KW for RFI 2915 with Ade Akinsanya

- 1430 hrs Hinge K meeting

- Diary work

- Work on RFI 2913 and RFI 2915

I accrued 2 hours of overtime today covering Change Order work.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

