

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 334 Const Calendar Day: 35 Date: 09-Jul-2012 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:40 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Suspenders

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Installation of suspender ropes into suspender brackets.
- Installation of load transfer (LT) jacking brackets.
- Installation of LT access platforms.
- Re-tensioning of Cable Band (CB) bolts on the South side-span.

I was inspecting Gary Anderson's crew & Aaron Kent's crew on installation of suspender ropes into the suspender brackets & installation of LT jacking brackets & access platforms. See below for details & a list of labor for these crews. Others (Sami Daouk, L. Woo, V. Altimarano) were inspecting the re-tensioning of CB bolts & installation of jacking brackets & access platforms by other crews. See their diaries for details on that work.

- I arrived at the pier-7 office at 07:00, & spoke with Roman Granados about LT inspection until 07:45.
- From 08:00 until 08:45, I attended the RE update meeting.
- At 09:00, I arrived on the bridge.
- From 09:00 until 11:30, Gary's crew was installing the suspender sockets into the suspender bracket & installing the upper beam of the jacking bracket at PP58N.
- From 09:00 until 11:00, Aaron's crew was doing misc work in support of other crews installing sockets & rods.
- From 09:30 until 10:15, I checked on Kevin Karber's crew re-tensioning the CB bolts at PP10S. They simultaneously brought up the bolts to 19,300 psi. After this, Laraine Woo took over the inspection of the CB bolt re-tensioning. See her diary for details.
- From 11:00 until 12:00, Aaron's crew left to go help a different crew on bike path work.
- From 11:30 until 15:00, Gary's crew was installing the suspender sockets into the suspender bracket & installing the upper beam of the jacking bracket at PP52N.
- From 12:30 until the end of the shift, Aaron's crew was installing access platforms & ladders in the North main-span.
- From 12:45 until 13:30, I left the bridge to go back to pier 7. I continued the review of ABF Submittal 2694R00, Erection Plan (Cable) - Load Transfer Plan.
- From 15:00 until the end of the shift, Gary's crew started to install the upper beam of the jacking bracket at PP50N.
- At 16:45, I left the bridge.
- From 17:00 until 17:40, I wrote my diary for the day, & checked email.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 334

Date: 09-Jul-2012

Monday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>