

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 809 Const Calendar Day: 36 Date: 10-Jul-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool (AM) Clear and mild (PM)

- Email review
- Received a call from Aaron Prchlik (METS) and discussed Submittal 293R16 – HSR Rebar Coupler Prequalification
- Generate response to RFI 2915. There were many iterations throughout the day and by 1500 hrs it was submitted in to Document Control.
- Email Darryl Schram about CCO 225 – Conco work on the FSHCC Mockup
- Emailed Chetan Sihra (CT) concrete mix designs approved on the SAS contract for the expansion joints.
- Discuss Submittal 2698 – MFSQA for Northwest with Chuck Kanapicki (ABF). I requested that he reflash with the attachment in two pieces so we can approve the MFSQA individually.
- Generate response to Submittal 2677 – E2 Bearing and Shear Key Survey Plan.

I accrued 2 hours of overtime today covering the Contractor's work and performing job related duties.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Tom Messner	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	3.00	0.00	0.00	3.00		<input type="checkbox"/>
		Don McDowell	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Observed two workers and the foreman fabricating formwork for a rat slab in the Burma Rd yard for mockup work.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 809 Date: 10-Jul-2012 Tuesday

Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>