

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:00 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 335 Const Calendar Day: 36 Date: 10-Jul-2012 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:50 AM 05:40 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Suspenders**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Installation of suspender ropes into suspender brackets.
- Installation of load transfer (LT) jacking brackets, rods, & hydraulic jacks.
- Installation of LT access platforms.
- Re-tensioning of Cable Band (CB) bolts on the South side-span.

I was inspecting Gary Anderson's crew & Aaron Kent's crew on installation of suspender ropes into the suspender brackets & installation of LT jacking brackets & access platforms. See below for details & a list of labor for these crews. Others (Sami Daouk, L. Woo, V. Altimarano) were inspecting the re-tensioning of CB bolts & installation of jacking brackets & access platforms by other crews. See their diaries for details on that work.

- I arrived at the pier-7 office at 06:50, & spoke with Roman Granados about LT inspection checklist that I am in the process of creating.
- From 07:30 until 08:00, I made some updates to the LT inspection checklist, & gave a draft for several members of the Cable group to review.
- At 08:10, I arrived on the bridge. At this time, Gary's crew was installing the suspender sockets into the suspender bracket & installing the upper beam of the jacking bracket at PP50N, & Aaron's crew was installing access platforms & ladders.
- From 09:50 until 10:40, I left the bridge to attend a Cable field issues meeting with Roman Granados & ABF Engineers Adam Roebuck & Scott Yeager.
- At 10:45, I arrived back on the bridge. At this time Gary's crew was installing jacking bracket rods at PP50N, & Aaron's crew was continued to work on the installation of access platforms & ladders.
- At 12:40, I left the bridge to attend another meeting.
- From 13:00 until 14:00, I attended a Cable staff meeting where we discussed staffing & several inspection related issues for the upcoming LT operation.
- From 14:10 until 14:40, I spoke with Warren Collins about some questions tht I had about the LT Plan submittal.
- At 14:50, I arrived back on the bridge. At this time Gary's crew was installing jacking bracket rods at PP52N, & Aaron's crew was continued to work on the installation of access platforms & ladders.
- At 16:45, I left the bridge.
- From 17:00 until 17:20, I made some updates to the LT inspection checklist.
- From 17:20 until 17:40, I wrote my diary for the day, & checked email.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders



ddrRptbyBidItem

Page 1 of 2

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 335

Date: 10-Jul-2012

Tuesday

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>