

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:55 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 600 Const Calendar Day: 37 Date: 11-Jul-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on various activities for the load transfer , work on the working platform erection on the South side span , & work on the suspender jacking system . They started at 7:00 AM.

Anthony , Augie , Barry , Casey , & Jacob had to work on the top of the saddle . Crews had to prepare for the rod installation on the saddles , prepare for the suspender ropes to be installed at PP # 44 , 46 , & 48 , work on the catwalk , & work on the high lines .

In addition to that , crews had to work on miscellaneous activities for the load transfer . They had to unload the barge , flying 8 working platforms for the suspender ropes jacking system . Crews were done at 6:50 PM. They had to wrap up their tools & equipments . Crews left at 7:00 PM.

Nicholas had to operate the Favco tower crane . He had to work with the crews on various activities

Obra , Carlos , Jeffery , Mario , & Roger had to work on the suspender jacking system on the South main span . Crews had to set 2 - 400 ton jacks at PP # 58 , 70 , 84 , 34 , 26 , & 18 , secure them with bolts , lift the jacking brackets until the jacks are tight with the lower beam . They started at 7:10 AM.

In addition to that , crews had to remove the top plates of the suspender brackets on the South side span , & adjust the platforms . Crews were done at 2:45 PM.

After that , crews had to mobilize their tools & equipments to the North main span to work at PP # 70 & 82 . Crews had to set 2 - 400 ton jacks. They started at 3:20 PM. Crews were done at 4:50 PM. They left at 5:00 PM.

Theodore had to work with the crews on setting the jacks , & lifting the top plates . He had to operate the Gradall forklift

Matt , Lonny , Pablo , Mathew , & Rene came to the site at 2:45 PM. Crews had to work on the working platform at PP # 12 . They had to bring 3 platforms to the site , mobilize the 20 ton Grove crane , prepare their tools , equipments , & bring materials to the site . They were done at 3:30 PM.

After that , crews had to hook the platform to the crane , fly , hook the chain falls , on the suspender bracket , hook the chain falls to the platform , hook the inner cables , release the crane , & use the chain falls to lower & adjust the platform . they started at 3:40 PM. crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

Jeffery had to operate the 20 ton Grove crane . He had to work with the platform erection crews .

Carlos M. , Jose P , Carlos G. , & Luis had to work on the South catwalk . Guillermo , Jose A. ,



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 600

**Date:** 11-Jul-2012

**Wednesday**

Christian , & Hector Limon had to work on the North catwalk . Crews had to work on the opening at the suspender ropes . They had to cut to size screen & wire mesh , overl ap with the existng wire mesh , & secure them with tie wires . They started at 7:15 AM.

In addition to that , crews had to bring materials to the site & work on house keeping . Crews were done at 6:45 PM. They had to wrap up their tools & equipments . Crews left at 7:00 PM. Luis left at 5:00 PM.

**04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars**
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Christian HERNENDEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
437	FORKLIFT, GRADALL 544D 10,000 LBS	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	1.00	2.00	0.00	0.00	No		<input type="checkbox"/>