

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:25 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 107 Const Calendar Day: 40 Date: 14-Jul-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding: (QA: William Cifford, Rodney Patterson, Craig Hager , Scott Croff, Jo Lizardo)

Joint QA/QC UT investigation continues.

Weld repairs: ESW weld "Q" side B-, Y=4060 mm, Y=6160 mm,  
ESW weld "P" = Y= 7860 mm, Y= 7250 mm

Details of ESW welding operation are available in QA Reports.

Office Work:

Worked on quantities for the month of July.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>