

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 106 Const Calendar Day: 42 Date: 16-Jul-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding: (QA: William Cifford, Rodney Patterson, Craig Hager, Scott Croff, Jo Lizardo)

Joint QA/QC UT investigation continues,

Details of ESW welding operation are available in QA Reports.

Painting (QA: Charlie Stewart)

Solvent clean bolts, pressure wash first set of splice plates of east shaft.

Details of painting operation are available in QA report.

Office Work:

Worked on SUB2646R02, SUB1559R06, RFI2912R00, RFI2904R00, RFI2830R01, RFI2914R00.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L04-ESW.078 Tower Lift 04 External Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter	JNM	Brandon Gaya	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 106

Date: 16-Jul-2012

Monday

Painter	JNM	Manuel Berrios	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	Mike Gaya	8.00	0.00	0.00	8.00	<input type="checkbox"/>