

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:32 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 103 Const Calendar Day: 43 Date: 17-Jul-2012 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast, warm, heavy drizzle in early morning

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Staff meeting to discuss MEP issues at 0900. CT/Contractor coordination meeting to discuss outstanding mechanical issues at 1000 to 1030. Accompany PB mechanical designers on a tour of the bridge/Mechanical piping from 1030 to 1300. Misc MEP paperwork.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

Dispute

**MEP Field Work 125 0-000-000.125**

The FWS Crew spent half the shift installing 2 1/2" carbon steel pipe along the north barrier of the EB bridge between PP 119 and 120.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

Dispute

**MEP Field Work 126 0-000-000.126**

The FWS Crew spent half the shift installing 4" carbon steel pipe along the north barrier of the EB bridge between PP 119 and 120.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 103

Date: 17-Jul-2012

Tuesday

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ERIC SPARKS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	3.00	0.00	0.00	3.00		<input type="checkbox"/>

### Diary:

Dispute

#### MEP Field Work 001 0-MSI-EFA.187

☐

Bill O'Sullivan (ABF Engineer) informed me on 7-16 that ABF welders would be attaching PS-26 clips to the tower access platform at Elev. 53 per RFI 2877 on 7-17. At 1215, it was observed that an access ladder had been set up, but the area had not been ground clean to bare metal. On 7-18, Bill O'Sullivan informed me that the welders came in after lunch break and welded the pieces into place through the end of their regular shift. I inspected the work on 7-18 and determined it was per the RFI 2877 sketch.