

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 605 Const Calendar Day: 44 Date: 18-Jul-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender rope installation , work on the top of the saddle , & work on the cable link between the cable bands . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the suspender ropes installation . Crews had to work on cable band # 48 & 46 on the South main span .

Anthony & Jacob had to work n the E line . Casey , Augie , & Jonathon had to work on the South catwalk. Crews had to complete the work on the upper suspender rope at cable band # 48 . They had to pull the cable out of the roller frame , align the red lines on the rope outward , center the rope , & set it in place . Cat walk crews started at 7:15 AM. Crews were done at 8:05 AM.

After that , crews had to mobilize their tools , equipments, disassemble the roller frame , fly , set & assemble the frame on cable band # 46 . They started at 8:10 AM. Crews were done at 9:40 AM.

E line crews had to pull the empty spool out of the site bring new spool to the site , move the winches & work on house keeping

Then , crews had to work on the downhill rope . They had to run the cable down , hook it to the winch , pull it the main cable , run it down , & hook the downhill suspender rope . They started at 11:00 AM. Crews were done at 11:35 AM. They started to lift the downhill suspender rope at 11:40 AM. the socket was on the top of the roller frame at 12:05 PM. . Crews had to hook chain falls , lift it from the roller frame , align the red lines outward , & set it in the groove . They started at 12:45 PM. Crews were done at 2:35 PM.

Following the same procedures as on the downhill rope . Crews started on the uphill rope at 2:45 PM. They were done at 4:50 PM. The uphill rope work is not completed .Crews had to wrap up their tools & equipments They left at 5:00 PM.

Obra , Carlos , Jeffery , Mario , Rigoverta , & Roger had to work on the suspender rope at cable band # 22 for the 2nd day . Crews had to center the lower rope . They started at 7:20 AM. Crews were done at 8:30 AM. They left at 8:35 AM.

Matt , Lonny , Mathew , Pablo , & Rene had to work on the link cables between cable bands # 44 & 48 & on the platform on North main spans .

Matt & Lonny had to work on the platform . Crews had to cut top & bottom grating , remove the cross members in order for the suspender installation crews to run the ropes through . Crews started at 7:15 AM. They were done at 2:15 PM.

After that , crews had to work on the South main span . Following the same procedures as on the North main span for the rope access . Crews started at 2:20 PM.

Pablo , Mathew , & Rene had to work on the link cable between cable bands # 44 & 48 . Crews had to remove one bolt from cable bands # 46 & 48 , install 2 eye bar plates with turn buckles & cables , & run



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 605 **Date:** 18-Jul-2012 **Wednesday**

temporary bolts through the cable band . Crews had to fly the cables to E line to make adjustments on the cables to fit properly . Crews returned to the site with the materials at 2:30 PM. They joined the other crews on the platform to the end of the shift to work on the North cable bands at 2:10 PM.

All crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	
		2.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>