

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:59 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 341 Const Calendar Day: 44 Date: 18-Jul-2012 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:40 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Suspenders

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Installation of LT access platforms.
- Re-tensioning of Cable Band (CB) bolts on the North main-span.
- Installation of suspenders for phase-2 LT

I was inspecting Gary Anderson's crew on installation of LT access platforms & ladders. See below for details & a list of labor for these crews. Others (Sami Daouk, L. Woo, V. Altamarano) were inspecting the re-tensioning of CB bolts, installation of suspenders, & installation of jacking brackets & access platforms by other crews. See their diaries for details on that work.

- I arrived at the pier-7 office at 07:00, & was on the bridge at 07:15. At this time, Gary's crew was installing LT access platforms & ladders.
- From 07:15 until 09:00, I walked the bridge to get a status on the overall LT prep work.
- At 09:00, I left the bridge.
- From 09:15 until 11:30, I continued to compile tracking spreadsheets to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- At 11:45, I arrived back on the bridge. At this time, Gary's crew was still installing LT access platforms & ladders.
- At 12:45, I left the bridge.
- From 13:00 until 17:30, I continued to compile tracking spreadsheets to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- From 17:30 until 17:40, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 341

Date: 18-Jul-2012

Wednesday

--