

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 606 Const Calendar Day: 45 Date: 19-Jul-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender ropes at cable bands # 46 & 44 on the North main span . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the suspender ropes installations . Anthony & Jacob had to work on the E & W lines . Casey , Augie , & Jonathon had to work on the catwalks .

Installation crews had to complete the work on the uphill suspender at cable band # 46 . Crews had to align the red lines out ward , center , & set the rope in the groove . They started at 7:10 AM. Crews were done at 7:40 AM.

After that , crews had to mobilize their tools , & equipments to the North main span to work on the suspender ropes for cable band # 44 . They started at 7:45 AM. Crews were done at 9:00 AM. Victor had to cover the suspender rope activities until 12:00 PM. .

Roman & I had to cover the uphill suspender rope activities until 3:30 PM. I had to cover the activities to the end of the shift . Crews were done installing the uphill suspender rope at 3:30 PM.

Then , crews had to work on the downhill suspender rope . Following the same procedures as on the uphill suspender rope . Crews started on the downhill suspender rope at 3:35 PM.

Crews had to stop at 5:00 PM. to clear the socket from hitting the platform at 150 meters & they had to stop at 5:45 PM. to clear the torpedo from the platform at 112 meters . The socket was on the W line at 6:05 PM. Crews had to wrap up their tools & equipments. They left at 6:15 PM.

Augie left at 12:00 PM. Jonathon left at 5:00 PM. Carlos came to the site at 12:30 PM. Jose came to the site at 5:10 PM.

Matt , Lonny , Mathew , Pablo , & Rene had to work on the catwalk platform at 152 meters & on the link cables between cable bands & 44 & 48 . Crews had to cut the grating on the South main span under cable band # 44 . Remove one cross member from the platform in order for the installation crews to run the suspender ropes for the cable band . Crews started at 7:15 AM. They were done at 1:00 PM.

After that , crews had to close the opening using planks & secure them with tie wires . They were done at 1:30 PM. Crews left at 1:35 PM.

Crews could not work on the link cables between the cable bands . They had to mount 4 brackets on the East side of the saddles & hook the accessory parts for the link cable ,

Jose & Jesus had to work on the catwalk . Crews had to close the opening at cable bands # 46 & 48 . They had to cut to size new wire mesh , overlap with the existing wire mesh & secure it with tie wire .

In addition to that , crews had bring materials to the site , place sleeves around the suspender ropes & work on house keeping . They started at 7:30 AM. Crews were done at 4:30 PM. Crews had to wrap up



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 606 **Date:** 19-Jul-2012 **Thursday**

their tools & equipments . They left at 4:50 PM.

In the office I had to work on my reports . I was done at 7:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	3.00	3.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	3.00	0.00	11.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			