

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 813 Const Calendar Day: 45 Date: 19-Jul-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool (AM) Clear and mild (PM)

- Site visit to check on the status of rebar placement. The horizontal rebar on the East face of the closure diaphragm had to be manipulated around the West-most hanger rod of the center Carrier Beam. Workers for HS Rebar are: Simon Martinez, Aden Moreno, Walter Godoy, Brian Hargitt, Ociel Solano, and Johnny Pantoja. The crane operator is Bill Alger and the oiler is John Savatini.
- Observed the progress of the SCC demonstration pour and the Rapid Set mockup this morning. They should be ready for concrete pours on Wednesday.
- 0800 hrs Safety Meeting
- Tour for Dina Noel with the CTC
- I brought Ashley Takata (MN) out to the field to observe the progress at Hinge KW.
- Diary work
- I observed five welders working this afternoon on the East end of the W-Line: Jeremy Dolman at PP122.2 LS3, Steve Davis at PP122 W2.5 BF1, Tran Chau at 120.6 LS1 and LS2, Rick Claiborne was performing weld repairs at 13W14W AO, and Mike Jiminez was at the 12W corner assembly LS3.

I accrued 4 hours of overtime today covering the Contractor's work and performing job related duties.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

