

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:51 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 814 Const Calendar Day: 46 Date: 20-Jul-2012 Friday  
Inspector Name: Wilcox, Jason Title: Transportation Engineer  
Inspection Type: Intermittent  
Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00  
Federal ID:  
Location:  
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
Precipitation Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Overcast and cool (AM) Clear and mild (PM)

☐

- Site visit to check on the status of rebar placement. The plan for the day is to begin placing the East face of the Bearing Diaphragm. Workers for HS Rebar are: Simon Martinez, Aden Moreno, Walter Godoy, Brian Hargitt, Ociel Solano, and Johnny Pantoja. The crane operator is Bill Alger and the oiler is John Savatini.
- On site, the same two workers (Guillermo Limon (4hrs) and Christian Hernandez (4hrs)) are installing the 25mm bars in the North Edge of Girder location that they drilled holes in yesterday. They used Hilti RE500 SD epoxy and had a Kumbota cart and radios as well.
- 0830 OBG Staff Meeting
- 1000 hrs MEP Conduit conflict at Hinge KW Closure Diaphragm.
- Drafted up a Letter to ABF for Paul Jefferson regarding the Daily Reports for Certified Coatings Company.
- Site visit to observe the progress of placing rebar at Hinge KW. The general layout of the East face of the Bearing Diaphragm was in and the first of the rebar had been placed. They worked 8 hours today and will work 8 hours tomorrow.
- I observed five welders working this afternoon on the East end of the W-Line: At the 13W/14W Deck Drop-In section Steve Davis is welding at PP122.5 BF2, Tran Chau is welding at PP120.6 LS1 and LS2, and Rick Claiborne is performing weld repairs at A1 and A2.2. On the 12W Corner Assembly Mike Jimenez is welding at 12W/13W LS3, Jin Pei Wang is welding at W2.1-C1, and Lou Xiao Hua is welding at 12W W2.1. are welding

I accrued 4 hours of overtime today covering the Contractor's work and performing job related duties.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor: CONCO PUMPING</b>								
Ironworker	FOR	JOSE PELCASTRE	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker		JUSTIN BACA	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RALPH GOMEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	DON MCDOWELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Diary:**

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 814

Date: 20-Jul-2012

Friday

Observed 2 ironworkers and 3 carpenters fabricating the SCC and FSHCC mockups at the Burma Rd yard. ☐

Rebar on site for the mockup:

(2) Sheets of Stayform

(39) #6 @ 10'-9"

(4) #5 @ 18'-0"

(3) #5 @ 17'-2"

(7) #5 @ 8'-7"

(4) #5 @ 7'-2"

(3) #5 @ 6'-9"

(3) #5 @ 6'-8"

(3) #5 @ 3'-10"

(54) #5 @ 2'-11"

(14) #5 @ 1'-9"

(6) #4 @ 17'-10"

(6) #4 @ 17'-4"

(6) #4 @ 8'-5"

(12) #4 @ 7'-0"

(36) #4 @ 2'-9"

(42) #4 @ 1'-7"

CCO-216

Bid Item: 001

0-hrm-ELS.216

Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>