

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:51 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 815 Const Calendar Day: 47 Date: 21-Jul-2012 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Overcast and cool (AM) Clear and mild (PM)

- Site visit to check on the status of rebar placement. The plan for the day is to begin placing the bottom #36 bars of the Bearing Diaphragm. Workers for HS Rebar are: Simon Martinez, Aden Moreno, Walter Godoy, Brian Hargitt, Ociel Solano, and Johnny Pantoja. The crane operator is Bill Alger and the oiler is John Savatini. By the end of the day they were able to place all of them.
- I observed four worker welding on the W-Line at the East end. They are Steve Davis at 13W PP122.5 BF1, Xiao Jiao Wan at 13W PP122.2 LS1 and LS2, Jin Pei Wang at 12W W2.1-C1, and Rick Claiborne at 13W W2.1 weld repair.

I accrued 8 hours of overtime this Saturday covering the Contractor's work and performing job related duties.

**CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

