

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 609 Const Calendar Day: 49 Date: 23-Jul-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site 6:50 AM. Crews had to work on the link cables between cable bands # 44 to 48 & to the saddles on North & South main spans . They started at 7:00 AM.

Anthony & Jacob had to work on the South cable . Casey , Augie , & Jonathon had to work on the North cable . Crews had to remove 2 bolts from cable bands # 44 & 48 to the saddles , install temporary bolts , run the cable , turn the turn buckles until have tension on them . & work on house keeping . Crews started at 7:15 AM. They were done at 10:00 AM.

After that , crews had to place the washer plates under the heads on the North cable bands # 44 , 46 , & 48 . They started at 11:00 AM. Crews were done at 11:30 AM.

In the afternoon , Casey , Augie , & Jonathon had to work on house keeping on the platform at 150 meters . Crews had to pull out of the site all the excess materials , tools , equipments . power , & air lines . They started at 12:40 PM.

Anthony & Jacob had to work on the top of the saddles . Crews had to rethread the 16 mm. holes for the top cover of the saddles . Crews had to clean , lubricate , & rethread the holes .

Anthony had to work on the North saddle . Jacob had to work on the South saddle . All crews were called to unload the barge at 3:15 PM. Crews left the site at 3:20 PM.

Victor , Jesus , & Jose had to work on the South catwalk opening at cable band # 44 . They had to place 3 planks , & wire mesh on the top of the planks . Crews had to bring materials to the site , cut to size the planks & the wire mesh , set in place , & secure them with tie wires . They started at 10:30 AM. Crews were done at 3:00 PM.

After that , crews had to work on the North catwalk opening at cable band # 44 . They had to place wire mesh on the top of the planks . They started at 3:20 PM. Crews were done at 4:50 PM.

Victor left at 3:00 PM. All other crews left at 5:00 PM.

In the office , I had to work on my reports for today & last week . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 609 **Date:** 23-Jul-2012 **Monday**

Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>