

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 817 Const Calendar Day: 50 Date: 24-Jul-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

- Site visit to Hinge KW. I met with Pamela Gagnier (CT) to check on rebar placement. We discussed locations of rebar and agreed that everything to date looks acceptable.
- Email review
- Generate response to Submittal 2698 – MFSQA for Northwest Steel Fabrication Incorporated.
- Site visit to observe progress of Hinge KW work. The workers are installing the last of the #43 bars under the Hinge Pipe Beam. More work was done at the Edge of Girder as well. The same crew is here from HS Rebar as was here all last week; Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Tano Nunez, and Miguel Nunez. The crane operator is Bill Alger and the oiler is John Savatini
- Diary work

I accrued 2 hours of overtime covering the Contractor's work and performing job related duties.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

