



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:11 PM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 51 Date: 25-Jul-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Cable Band

##### Field Work:

(1) I took additional pictures of the cable band at PP 34 South showing the top downhill cable band gap.

(2) Tony Costa's crew continued cleaning out the threaded holes on the south wall of the tower saddle. Refer to Sami D. and Bob Brignano for details.

##### Office Work:

(1) Reviewed my email correspondence.

(2) I finalized the pdf for Roman G. (CT) showing the cable band gaps at PP 34 South. Roman intends to show it to the CAT meeting. See attachment.

(3) Reviewed some of the Load Transfer submittal 2694R0.

My hours worked: 8 regular hours.

