

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 612 Const Calendar Day: 52 Date: 26-Jul-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South side span catwalk . They started at 7:00 AM. No major work was performed today on the site .

Anthony & his crews had to work on the South catwalk minor adjustments . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews had to unload the barge , deliver & set 2 tilt saddles for the hydraulic jacks for all the jacking locations . They were done at 12:00 PM.

In the afternoon , crews had to unload a 2nd barge . They started at 12:45 PM. Crews were done at 3:00 PM.

Then , crews had to work on the jacking system on the South side span . They had to remove the top plates off the hydraulic jacks , & install the tilt plates . They started at PP # 10 at 3:20 PM. Crews had to work at PP # 10 , 14 , 18 , 22 , 26 , 30 , 34 , 48 , & 40 . They were done at 4:50 PM. Crews had to wrap up their tools & equipments . They left at 5:00 PM.

After the safety meeting , I had to work with Mohammad on the tower heads at pier 7 . I had to test 70% of the bolts on the tower heads . I was done at 10:00 AM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

