

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 348 Const Calendar Day: 53 Date: 27-Jul-2012 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 AM 05:40 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Prep WorkToday I spent the entire day in the pier 7 office doing prep work to get ready for load transfer (LT). ☐

- I arrived at the pier 7 office at 07:00.
- From 07:00 until 10:00, I continued to compile the tracking spreadsheets for the North Cable to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- From 10:00 until 10:30, I spoke with Roman Granados & Bob Brignano about some of the details of the LT operations at the jacking saddle.
- From 10:30 until 11:00, I reviewed RFI-2947, which proposes to use steel shims in between the CCO-200 brackets & the cable bands at PP98. This appears to be generally what was agreed by management during a site visit to the warehouse on Wednesday afternoon. I will discuss it further internally & then await a response from TY Lin.
- From 11:00 until 12:00, I continued to compile the tracking spreadsheets for the North Cable to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- From 12:00 until 12:30, I ate lunch.
- From 12:30 until 13:30, I reviewed a list of comments & questions regarding ABF submittal 2694 (LT plan). These are to be discussed at a comment resolution meeting (CRM) later today.
- From 13:30 until 14:30, I attended the CRM for submittal 2694. Attending were K. Smith, A. Roebuck, S. Yeager, & A. Reeve from ABF, & R. Granados, W. Collins, V. Altamarano, G. Baker (TY Lin), & I from Caltrans. We went over a list of questions & comments regarding the submittal. ABF provided clarification on each of the areas that had comments.
- From 14:30 until 15:30, I completed the compilation of the tracking spreadsheets for the North Cable to record the displacements & loads on suspenders during the inspection of the upcoming LT operation. I then emailed it to R. Granados & V. Altamarano for checking.
- From 15:30 until 17:00, we had a small Cable staff meeting (R. Granados, W. Collins, V. Altamarano, & I) to discuss the LT submittal after the clarifications from ABF. We also discussed how best to inspect all of the other work during LT, & the amount of staff that we will need during LT.
- From 17:00 until 17:40, I wrote my diary for the day, checked email, & sent my timesheet for the week.

