

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 464 Const Calendar Day: 57 Date: 31-Jul-2012 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP staff meeting 0900-1000. Track progress of FWS mechanical piping installation. Track progress of CCC ductile iron pipe painting. Misc. MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	6.50	0.00	0.00	6.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.50	0.00	0.00	6.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 126 0-000-000.126

Following the CCO 187 work for the day, the FWS crew worked on moving their gang boxes, work shed, equipment, and material to another location to avoid conflicts with the upcoming load transfer operations.

**CCO-045 Bid Item: 004 0-PID-ELS.045 Painting of Installed Ductile Iron Pipe**

CERTIFIED COATINGS COMPANY

Diary:

Dispute

DIP paint repair 004 0-PID-ELS.045

The CCC crew placed the 1st finish coat of Carboxine 2000 on the 10" Sewer Force Main from PP 63 to PP 94 along the north barrier of the EB bridge.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 464

Date: 31-Jul-2012

Tuesday

Diary:

Dispute

W2 Piping

001 0-MSI-EFA.187

The FWS crew spent 1.5 hours installing a supplemental PS-20 at the base of W2E to address the sagging of the 2 1/2" and 4" lines per the directins given in RFI 2717.



The material (WF W6x25 was delivered on 7/18/2012.