

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 613 Const Calendar Day: 57 Date: 31-Jul-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 09:00 am 05:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 12-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast (AM) / Clear (PM)

•Hinge KW: They are placing rebar at the South Longitudinal Diaphragm and the North Longitudinal Diaphragm. The crew is: Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Tano Nunez, Brian Hargitt, and Miguel Nunez. The crane operator is Bill Alger and the oiler is John Savatini. The HSR crew was sent home so the Carrier Beams and rods could be installed.

•The Conco guys (Tom Messner and Rafael Gomez) are removing timber templates used for placing rebar for Hinge KW closure pour.

•Matt Holt's crew is on site installing the Carrier Beams (#2 and #4) and the associated rods with each beam. The whole crew is: Matt Holt, Lonny Candelaria, Matthew Cochran, Rene Esquivel, and Pablo Ramirez.

•Discuss the MEP embeds with Bill O'Sullivan (ABF) again. Some of the material installed yesterday is not what is needed. I took pictures and sent them to him and Bill Shedd.

•Discuss Hinge K Expansion Joint rebar drawings with Karen Wang and Mark MacDonald.

•Diary work

•Site visit to check spacing of MEP embeds at Hinge KW. I took pictures and discussed them with Bill Shedd. I am to meet with Mohan (on the YBITS contract) tomorrow to go over installing embeds in the bottom soffit.

•Work performed at the Mockup site for the CCO 225 Rapid Set pour was performed by: Danny Dunn (1hr), Kevin Barber (3hrs), Daniel Martinez (3hrs), and Luis Plancarte (3hrs). They used 1 – forklift, 1 – Truck, and 1 – weld machine.

No overtime today, due to morning doctor appointment.

CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LUIS PLANCARTE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	OTH	DANIEL DUNN	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 613 Date: 31-Jul-2012 Tuesday

002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002009	WELDER, 500-549 AMP	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002306	FORKLIFT, HYSTER 8000 lb	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

Diary:

Dispute

CCO #225 Rapid Set Mockup 001 0-rcm-EFA.225

•Work performed at the Mockup site for the CCO 225 Rapid Set pour was performed by: Danny Dunn (1hr), Kevin Barber (3hrs), Daniel Martinez (3hrs), and Luis Plancarte (3hrs). They used 1 – forklift, 1 – Truck, and 1 – weld machine.

☐

Attachment



Assembling CCO 225 Mockup



Assembling CCO 225 Mockup