



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 350 Const Calendar Day: 57 Date: 31-Jul-2012 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:45 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Cable Prep Work

- I arrived at the pier 7 office at 07:00.
- From 07:00 until 08:00, I did misc office work (checked email, searched PMIV for recent Cable related RFIs & submittals, etc).
- From 08:00 until 09:00, I was checking the tracking spreadsheets for the North Cable to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- From 09:00 until 10:45, I went to the bridge to check on the status of field work. Victor Altamarano was covering the de-tensioning of cable band bolts at the phase-2 suspenders. Sami Daouk was covering the misc prep work of installing LT jacking equipment. I walked the South main-span to check the inspection lines on the suspenders to see if any of the phase-1 suspenders has shifted position. They were all still aligned correctly.
- From 11:00 until 12:00, I finalized the response to RFI-2947, which proposes to use steel shims in between the CCO-200 brackets & the cable bands at PP98. I reviewed it with Brian Boal, & then gave the response to the documentation group for export.
- From 12:30 until 13:00, I went to the warehouse to check to see if any work was ongoing on the CCO-200 suspender protection brackets. No work was ongoing.
- From 13:00 until 14:00, I downloaded from PMIV & printed several Cable related submittals.
- From 14:00 until 15:15, I attended the Cable group staff meeting. We discussed some of the details of our inspection of the upcoming LT operation.
- From 15:15 until 15:45, I wrote my diary for the day & checked email.

