

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 616 Const Calendar Day: 58 Date: 01-Aug-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the cable jacking system . & on the jacking saddle preparations .They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the cable jacking system. Crews had to work n the 76 mm. Rods on the South main span . They started at PP # 66 at 7:30 AM. Crews had to fly the rods , run through the lower beam , lift & run it through the upper beam , place washers & nuts . Crews were done at 9:30 AM.

After that , crews had to fly , & set the lower jacking brackets , & the jacks . They started at 9:25 AM. They were done at 12:00 PM.

In the afternoon , crews had to mobilize their tools , equipments, & the Terex crane to work on the rods at PP # 74 . Following the same procedures as on the previous location . Crews started at 1:00 PM. They were done at 2:45 PM.

Scott had to operate the Terex crane . He had to work on the South main span with the rods installation crews . Jeffery had to operate the Gradall forklift . He had to work with all crews on the site .

Gary , Hayes , & Jose came to the site at 11:00 AM. Crews had to work on the jacking system on the North main span . Crews had to install the rods at PP # 66 . Crews had to mobilize their tools , equipments , & the 90 ton Grove crane to the site . They were done at 1:30 PM. Following the same procedures in installing the rods on the North main span . They started to install the rods at 1:40 PM. Crews were done at 2:20 PM.

After that , crews had to mobilize to work on the rods at PP # 75 . They started to install the rods at 2:25 PM. Crews were done at 3:00 PM. No jacks were delivered to the site for both locations . All crews had to wrap up their tools & equipments. They left at 3:10 PM.

Kevin had to operate the 90 ton Grove crane . He had to work with the North main span crews .

Jacking saddle crews on the West end had to work on the jacking system frame assemblies & on the preparation for the load transfer . Crews had to disassemble the jacking frames & accessories on the W line , mobilize to the site , lower them into the bent cap cells & re-assemble the pieces .

Matt , Pablo , Lonny , Mathew , & Rene had to work on the South cell . James , Ryan N. Tony , & Jonathon had to work on the North cell .

In addition to that , North cell crews had to drill & anchor accessory plate , Lift & set the upper frame . James & his crews started at 7:00 AM. They were done at 4:50 PM. Ryan left at 3:00 PM. All other crews left at 5:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 616

Date: 01-Aug-2012 **Wednesday**

South cell crews started at 9:00 AM. Crews were done at 2:50 PM. They left at 3:00 PM. Check bob's report for detailed activities .

Jacob had to weld the top plates on the upper frames for both North & South cells . He started at 12:40 PM. He was done at 4:15 PM. Jacob had to wrap up his tools & equipments . He left at 4:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
437	FORKLIFT, GRADALL 544D 10,000 LBS	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>