

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:10 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 614 Const Calendar Day: 58 Date: 01-Aug-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 12-Nov-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Overcast (AM) / Clear (PM)

- Hinge KW: They are placing rebar at the South Longitudinal Diaphragm and the North Longitudinal Diaphragm and finalizing the rebar in the Bearing Diaphragm. The crew is: Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Tano Nunez, Brian Hargitt, and Miguel Nunez. The crane operator is Bill Alger and the oiler is John Savatini. The HSR crew was sent home so the Carrier Beams and rods could be installed.
- The Conco guys (Tom Messner and Rafael Gomez) are removing timber templates used for placing rebar for Hinge KW closure pour. They are also making forms for the concrete pour planned for mid August.
- Discussed RFI 2944 – CCO 241 CJP weld change and RFI 2928 – CCO 241 Threaded rod for Dust Covers with Paul Jefferson.
- Gave response to RFI 2944 to Document Control to enter into PMIV.
- Discussed RFI 2928 with Aaron Prchlik (METS) and he is going to draft up a response from METS today or tomorrow.
- Talked to Bill Shedd and Mohan (YBITS contract) about the MEP conduit on the North side of Hinge KW. They are both requesting three more embeds to be placed. Later in the afternoon I went to Hinge KW to see if they placed them, but they had not.
- 0900 hrs meeting at the Public Information Office to discuss logistics for the tour tomorrow for California Congress and Assembly members.
- Diary work
- Review concrete testing requirements for the SCC Demonstration Pour and Rapid Set Concrete mockup pour on Monday.
- 1430 hrs Hinge K meeting
- Site visit to observe the welding at the East End of the W -Line.

I am working the 12 hour shift today to cover the welders at the East End. In doing so I worked 4 hours of overtime today.

**CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LUIS PLANCARTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>



ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Wilcox, Jason    **Diary #:** 614    **Date:** 01-Aug-2012    **Wednesday**

Ironworker	FOR	KEVIN KARBUR	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	OTH	DANIEL DUNN	1.00	0.00	0.00	1.00		<input type="checkbox"/>

  

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
000773	VEHICLE					No	
		1.00	0.00	0.00	0.00		<input type="checkbox"/>
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
002009	WELDER, 500-549 AMP					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
002306	FORKLIFT, HYSTER 8000 lb					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>

  

**Diary:** Dispute

**CCO #225 Rapid Set Mockup      001      0-rcm-EFA.225** ☐

•Opened the gate to the storage yard at 0630 hrs for Eric Blue and his workers to perform work on the CCO 225 mockup (FSHCC). Workers were: Danny Dunn (1hr), Kevin Barber (4hrs), Daniel Martinez (4hrs), and Luis Plancarte (4hrs). Equipment includes: 1 – forklift (4hrs), 1 – welding machine (4hrs), and 1 – Kubota cart (4hrs), and 1 – Superintendent's truck (1hr).