

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 731 Const Calendar Day: 59 Date: 02-Aug-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast (AM) / Clear (PM)

☐

- Opened the gate to the storage yard at 0630 hrs for Eric Blue and his workers to perform work on the CCO 225 mockup (FSHCC).
- Diary work
- 0800 hrs SAS Safety Meeting
- Hinge KW: They are placing rebar at the South Longitudinal Diaphragm and the Center Longitudinal Diaphragm. The crew is: Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Johnny Pantoja, and Brian Hargitt. The crane operator is Bill Alger and the oiler is John Savatini.
- I had to man station #5 for the group tour that was being given today involving some of the members of the California Legislature. This lasted from 1000 hrs to 1300 hrs.
- Site visit to the CCO 225 mockup and SCC Demonstration Pour. I reviewed test requirements and how they will be performed with Eric Blue (ABF) and Don McDowell (Conco).
- Discussed concerns with Submittal 293R17 – Mechanical Couplers report with Paul Jefferson and Aaron Prchlik (METS). Later in the afternoon this topic was discussed with Ade Akinsanya and Bill Casey too.
- I covered the final 4 hours of the welding shift at the East End of the SAS, W-Line only. Details on the welders and their location can be viewed in the daily reports of the Certified Welding Inspectors. Welders on site are Lou Xiao Hua at the 13W/14W LS-1 weld, Liw E Yun at 13W PP122.5 W3, and Rick Clayborn at 13W W2.1.

I am working the 12 hour shift today to cover the welders at the East End. In doing so I worked 4 hours of overtime today.

CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Tom Messner	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	3.00	0.00	0.00	3.00		<input type="checkbox"/>

