

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 618 Const Calendar Day: 60 Date: 03-Aug-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the platform at 150 meters, work on the jacking system on the North main span, & work on the jacking saddle on the West end. They started at 7:00 AM.

Matt, Lonny, Pablo, Mathew, & Rene had to work on the jacking saddle on the South cell. Crews had to work on the upper jacking frame. They had to lift, align the frame with the jacking saddle, adjust the frame with the back wall for the grout pad, drill holes, install anchor bolts, lock the frame in place & secure it with chain falls. They started at 7:10 AM. Crews were done at 12:00 PM.

In the afternoon, crews had to work on hinge K. They returned to the site at 2:00 PM. Crews had to disassemble the lower jacking bracket, lower into the South cell, & reassemble the frame. They were done at 4:50 PM. Crews left at 5:00 PM. Matt left at 3:00 PM.

James, Ryan, Jonathon, & Tony had to work on the jacking saddle on the North cell. Crews had to work on the upper jacking frame. They had to drill 10 holes, drive anchor bolts through the back plate of the frame into the East wall, & lock it in place. They started at 7:10 AM. Crews were done at 9:00 AM.

After that, crews had to work on the lower jacking frame. They had to disassemble, lower the pieces & re-assemble the frame. They started at 9:10 AM. Crews were done at 10:30 AM. Crews had to wait for the carpenter to finish forming for the grout pad to erect the lower frame.

Jacob came to the site at 10:20 AM. He had to weld the top & bottom plates on the jacking frame. He was done at 12:00 PM. Check Bob's report for detailed activities on the jacking saddle.

Gary, Ethan, Hayes, Jose, & Stanley had to work on the jacking system on the North main span. Crews continued to work on the jacking system at PP # 86. Crews had to lower & set the jacking brackets & the hydraulic jacks. They started at 7:10 AM. Crews were done at 8:30 AM.

After that, crews had to mobilize their tools, equipments, the 90 ton Grove crane & the Gradall forklift to work on the rods at PP # 90. Following the same procedures as on previous locations. They started at 9:10 AM. Crews were done at 11:00 AM.

In the afternoon, crews had to prepare to work on the suspender rope at cable band # 82. Crews had to mobilize the Grove crane, extend the boom 6 meters, cut the wire mesh, & install the lifting lugs on the existing rope. They started at 12:45 PM. Crews were done at 2:55 PM. They had to wrap up their tools & equipments. Crews left at 3:00 PM.

Froylan & Jose had to work on the upper jacking saddle. Crews had to form around the top plate & seal it for the grout pad. They started at 9:00 AM. Crews were done at 1:30 PM.

Richard & Zack came to the site at 10:20 AM. They had to work the gusset plates on the platform at PP



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 618 **Date:** 03-Aug-2012 **Friday**

44 on the South main span Crews had to prepare their tools , equipments , reroute the power & air lines , clean , grind , fit the plates , cover the suspender ropes with fire proof cloth , & weld the plate . They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
437	FORKLIFT, GRADALL 544D 10,000 LBS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>