

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 619 Const Calendar Day: 61 Date: 04-Aug-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the cable jacking system . & work on the downhill suspender rope at cable band # 82 . They started at 7:00 AM.

Gary , Carlos , Jose , & Stanley had to work on the downhill suspender rope for cable band # 82 . Crews had to wait for the crane operator to show up . Nick came to the site at 7:30 AM. Crews had to hook the spreader beam to the crane , hook the existing rope to the spreader beam , pull it out of the cable band , place it in the spool , & pull it out of the site . They started at 7:45 AM. Crews were done at 8:55 AM.

After that , crews had to bring the new suspender rope to the site , pull it out of the spool , set it on the E line , mount the lifting lugs , hook it to the spreader beam , fly it , lower it on the cable band , center the suspender rope with the center of the cable band , align the red lines outward , set it in groove , & release the crane . They started at 8:55 AM. Crews were done at 9:55 AM.

Then , crews had to work on the friction brackets . Crews had to bring to the site the friction brackets upper & lower beams , link plates , connector plates , & pins . They were done at 10:30 AM.

Nick lifted the 1st bracket at 10:35 AM. Crews had to install & snug the corner bolts to release the crane . He lifted the 2nd bracket at 11:40 AM. Crews had to install , snug , & tension the bolts using high torque air guns . They were done at 3:00 PM. Crews had to wrap up their tools , & equipments . They left at 3:10 PM. Stanley left at 12:00 PM.

Richard & Zack had to work on the platform openings under cable bands # 44 . Crews had to weld the gusset for the bracing & cross members . Crews had to prepare their tools , equipments , reroute the power line , grind & clean the welding areas . They were done at 8:00 AM. Richard started to weld at 8:05 AM. He was done at 10:30 AM.

After that , crews had to install , snug , & tension the bolts. They started at 11:00 AM. Crews were done at 12:45 PM. Crews had to cut to size & weld the grating . They were done at 2:45 PM. wrap up their tools & equipments. They left at 3:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	5.00	0.00	5.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 619 **Date:** 04-Aug-2012 **Saturday**

Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2292	WELDER, 600 AMP						No	
			0.00	8.00	0.00	0.00		<input type="checkbox"/>
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	
			0.00	8.00	0.00	0.00		<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain						No	
			0.00	8.00	0.00	0.00		<input type="checkbox"/>