

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:31 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 107 Const Calendar Day: 63 Date: 06-Aug-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Bill Casey Staff meeting at 0900. Observe painting operations in preparation of covering for Saman Soheilifard during his vacation, observe painting of 6" and 12" DIP on the westbound bridge, misc., determine extent of repair needed on 10" DIP section at approx PP 71 on the WB bridge, discuss repair with METS, sign extra work bills for RFI 2877 directed work..

**04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**MEP Field Work 121 0-000-000.121**

The FWS crew spent the day preparing the 6", 10", and 12" DIP stockpiled at Pier 7 for transport to the bridge.

**CCO-045 Bid Item: 004 0-PID-ELS.045 Painting of Installed Ductile Iron Pipe**

CERTIFIED COATINGS COMPANY

**Diary:**

Dispute

**DIP paint repair 004 0-PID-ELS.045**

The CCC crew worked on painting the first finish coat over the repaired 6" and 12" DIP on the WB bridge between PP 69 and 70.

