

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 622 Const Calendar Day: 65 Date: 08-Aug-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the saddle housing plates on the tower & work on the jacking saddle. They started at 7:00 AM.

Anthony, Augie, Casey, Jacob, & Jonathon had to work on the saddles housing plates on the tower. Crews had to install the remaining bolts with regular & lock washers & snug all the bolts. They started at 7:10 AM.

In addition to that, crews had to ream some of the holes on the spots, vacuum, paint the holes, & place the filler plates under the diaphragm angles. Crews were done at 4:50 PM. They left at 5:00 PM. Tony had to work on cable band # 98 on the North side. He had to stay until 7:00 PM.

Matt, Pablo, Lonny, Mathew, & Rene had to work on the South cell. James, Jonathon, & Ryan had to work on the North cell. Crews had to work on the jacking saddle preparations for the load transfer. Crews had to drill & anchor the support beams, set the hydraulic jacks carry brackets & bolt them on the saddle legs, set all the jacks. They started at 7:10 AM. Crews were done at 3:00 PM.

After that, crews had to bring to the site the shim plates & lower them into the cells. They started at 3:20 PM. Crews were done at 4:50 PM. They left at 5:00 PM..

Froylan & Jose came to the site at 12:00 PM. Crews had to check on the grout pad forms. They had to fill the fill with water, check for leak, & caulk around the leaking areas. Crews were done at 4:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 622 Date: 08-Aug-2012 Wednesday

Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	2.00	2.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Rental Company							
Remarks							
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						
			8.00	2.00	0.00	0.00	<input type="checkbox"/>