

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:57 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 358 Const Calendar Day: 67 Date: 10-Aug-2012 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Suspenders**

Overview of Cable work today:

Installation of suspender ropes continued today. Other work included: installing the jacking equipment at the jacking saddle, doing trial fit-up of the Tower head pieces, & doing other load transfer (LT) prep work.

I was inspecting Gary Anderson's crew & Matt Holt's crew on installation of suspender ropes & installation of suspender jacking brackets. See below for a list of labor for these crews, & for details of the work performed. Others (S. Daouk, B. Brignano) were inspecting the installation of jacking saddle equipment & fit-up of the Tower saddle housing & head. See their diaries for details on this work.

- I arrived at the pier 7 office at 07:00, & was on the bridge at 07:15.
- From 07:15 until 09:30, Gary's crew was installing the LT hydraulic jacks at PP 98 in the North main-span.
- From 07:15 until 09:00, Matt's crew was working near the jacking saddle.
- From 09:00 until 10:30, Matt's crew was making modifications to the South main-span catwalk since parts of it interfered with suspender installation.
- From 09:30 until 12:45, Gary's crew was installing the suspender jacking brackets at PP 102 in the North main-span.
- From 10:30 until 11:45, Matt's crew was installing the suspender jacking brackets at PP 98 in the South main-span.
- At 11:45, Matt's crew was installing the suspender jacking brackets at PP 102 in the South main-span.
- At 12:45, I left the bridge to attend a meeting.
- From 13:00 until 14:15, I attended a Cable staff meeting. We discussed staffing & inspection duties for the upcoming LT operation.
- At 14:40, I arrived back at the bridge. At this time Gary's crew was installing the downhill suspender at PP102N. Note: suspenders 102N-uphill, 100N-uphill, & 100N-downhill were installed while I was back at pier 7 in the meeting. I inspected the installed suspenders, & they all appeared to be aligned correctly.
- From 14:40 until the end of the shift, Matt's crew was installing suspender jacking brackets at PP 102 in the South main-span.
- From 15:00 until the end of the shift, Gary's crew was installing the suspender jacking rods at PP 102 in the North main-span.
- At 16:50, I left the bridge.
- From 17:00 until 17:30, I updated the inspection checklist for the LT suspender jacking, & emailed it to other members of the Cable group for possible comments or additions.
- From 17:30 until 17:45, I wrote my diary for the day & checked email.

**04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 358

Date: 10-Aug-2012 Friday

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	HENRY HERNANDEZ	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>