

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 627 Const Calendar Day: 71 Date: 14-Aug-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 - 1 A load transfer on the side & main spans on the South side . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the preparations for the load transfer . Crews had to lower the high lines & release the catwalk on the South main span . They started at 7:10 AM. Crews were done at 9:50 AM. They left at 10:00 AM.

Matt , Pablo , Lonny , Mathew , & Rene had to work on the tower release . Crews had to connect the hydraulic pump & power line . They were done at 7:45 AM. They started to release the tower at 8:00 AM. They were done at 8:15 AM.

ABF surveyors & Matt had to survey the tower . The tower stayed in the same position as before . It did not move East

Gary , Ethan , Hayes , Jose , & Stanley had to work on the load transfer on the South spans . Crews came to the site at 11:00 AM. They started at PP # 26 . Crews had to connect the power & hydraulic lines , prepare their tools & equipments. They were done at 11:00 AM. They started on the load transfer at 11:10 AM. Crews were done at 11:30 AM. Crews had to pull the rods 20 mm. & they had to go to 450 PSI pressure .

After that , crews had to mobilize to work at PP # 34 . They started at 11:35 PM. Crews had to pull the cable 40 mm. & with 900 PSI pressure . They were done at 1:00 PM.

Then , crews had to work on load transfer at PP # 50 . They started at 1:10 PM. Crews were done at 2:20 PM. Crews had to pull on the rods 390 mm. & pressure of 1100 PSI . Crews were short 50 mm. than the required pull for Phase 1 - 1A

In addition to that , crews had to work on miscellaneous activities for the load transfer .

They were done at 3:50 PM. They started at PP # 58 at 3:20 PM. They were done at 4:00 PM.

Finally , crews had to work at PP # 70 . Crews had to align the rods before they started on the load transfer when the lower beam sled from its location . The lower beam was not hooked to the to the suspender bracket properly . Crews had to install chain falls to bring the lower beam back & lock it in place & install 2 turn buckles . They were done at 4:50 PM. Crews had to pump the hydraulic jacks half way & lock he rods . They were done at 5:05 PM. Crews left at 5:10 PM.

In the office , I had to work on my reports for yesterday & today . I was done at 6:30 PM. Check Douglas's report for detailed activities for the load transfer . Check Bob's report for the tower release activities

04-0120F4 Bid Item: 053 T-HEA-BDP.053 Tower Head Bolt Diaphragm

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 627

Date: 14-Aug-2012 Tuesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>