

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 115 Const Calendar Day: 71 Date: 14-Aug-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:00 am 05:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

At 0600-0700, I checked to see if the shims were moved into the warehouse. They have not. From 0700-1700, I watched Performance Caulking install butyl Putty tape into the cable band gaps. The laborers were: Damon Wilkenson and Heath Cook. They completed on the South Main Span 72 and 66. On cable band 72 they need to remove 150mm from the downhill side because the gap is over 10mm.

