

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:24 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 116 Const Calendar Day: 72 Date: 15-Aug-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:00 am 05:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Performance Caulking workers Damon and Heath completed panel point 64, 54, and 50 on the South Main Span. Panel Point 56 was completed on the North Main Span. They fixed panel point 72 today by removing the butyl putty from the downhill side of the cable band.. Panel Point 106 they did not have access. Rob Feather inspected 50 and 56

