

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 73 Date: 16-Aug-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 06:00 am 05:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 10-11am I attended a SWPPP Annual Report Meeting. The balance of the day was watching Performance Caulking workm, again, today on installing butyl material in the gaps. Today they completed 40, 38, and 36 on the South Side Span. Panel Point 34 to be completed tomorrow because bottom is not completed today.

