

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:31 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 630 Const Calendar Day: 74 Date: 17-Aug-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Head Activities**

ABF crews came to the site 6:50 AM. They had to work on the tower head West chimney They started at 7:00 AM.

Anthony , Gary , Carlos , Hayes , Pablo , Jonathon , & Stanley had to work on the tower heads . Crews had to hook the West chimney to the crane . They started at 7:15 AM. Crews were done at 7:50 AM.

Nick flew the West chimney to the site at 7:55 AM. Crews had to align , adjust , & lower the chimney in place . Crews could not fit the West side of the chimney with the back plate ( Plate F ) properly . Crews had to install temporary bolts & set it in place . They were done at 10:00 AM.

In addition to that , crews had to work on the South chimney . They had to remove the bolts , hook it to the crane , lift , adjust , set in place , install , & snug the bolts on the D & F plates leaving the C plate out for the painters . Gary , Hayes , & Stanley left at 11:00 AM.

In the afternoon , Anthony , Pablo , Carlos , & Jonathon had to work on the East chimney . Crews had to install the remaining bolts on the C , D , & F plates , mark 1/2 turn , & tension the bolts on the grillage side on the D plate , & snug the bolts on the top side . They started at 12:40 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipment . Crews left at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 630

**Date:** 17-Aug-2012    **Friday**

---

