

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:09 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 172 Const Calendar Day: 75 Date: 18-Aug-2012 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Prep Work**

Weather - Partly cloudy and about 55 degrees F.

**Field Operations:**

(1) Workers began installing crosby clips on steel cable. Workers are installing temporary platforms below the suspender brackets on the E / W line of OBG deck and attaching the steel cable to the platform and looping the cable line around the steel barrier. Workers used a crane (RT-890) to erect and install the platform at various panel points. The platforms are to be used to allow workers to get to the jacks below the suspender brackets during load transfer.

(2) No work on the catwalks on any of the spans. No painting of suspender sockets observed. There were other workers moving pallets, lumber and miscellaneous items around the OBG deck with a forklift.

**Workers Names:**

Gary Anderson (F-IW)

Stanley Dalie

Jose Afaro

Matt Holt (F-IW)

Lonny Candelaria

Rene Mulato

Matthew Cochran

Bill Algier (Crane Operator)

Scott Yeager was present intermittently in the field.

**Office Work:**

(1) Reviewed my email correspondence.

(2) Wrote my diary.

Workers hours: 8 hours of overtime.

My work hours: 8 hours of overtime.

**04-0120F4 Bid Item: 067 C-SUS-FSA.067 PerformFinal Suspender Adjustments**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

**Contractor:** AMERICAN BRIDGE/FLUOR, A JV

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 172 Date: 18-Aug-2012 Saturday

Ironworker	JNM	RENE MULATO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00	<input type="checkbox"/>