

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 75 Date: 18-Aug-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 28-Sep-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:

☐

Electro Slag Welding: (QA: William Clifford)

Excavating rejectable indication previously discovered on ESW weld "Q" face B at location Y=3150 mm.

UT of ESW weld "T" face "B" Y=8663~8837mm.

Details of Welding operation are available in QA report.

Tower Head

Details of Tower head work are available in Sami Daouk's report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	Ron Morgan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 079

Date: 18-Aug-2012 **Saturday**

Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
---------	-----	-------------------	------	------	------	------	--------------------------