

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:31 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 631 Const Calendar Day: 75 Date: 18-Aug-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the East & North tower head chimneys . They started at 7:00 AM.

Obra , Ryan N , Roger , & Ryan E. had to work on the North chimney . Crews had to adjust the C & D plates , install the bolts ,ream & tap the holes on the F plate , snug , mark 1/2 turn , & tension the bolts .

In addition to that , crews had to install the stainless steel bolts , ream few misaligned holes , clean & paint he holes .

Crews had to prepare their tools , & equipments, reroute the air & power lines . They were done at 9:00 AM.

Obra & Ryan E. had to work on the C & D plates on the outside . Crews had to install the permanent bolts , ream & tap few misaligned holes . They were done at 12:00 PM.

In the afternoon , crews had to snug , mark 1/2 turn , & tension the bolts . Install the 16 mm. Stainless steel bolts , they started at 12:40 PM. Crews were done at 2:50 PM.

Roger & Ryan N. had to work n the F plate . Crews had to ream & tap the misaligned holes . They started at 9:10 AM.

Ryan N. had to mobilize to the West tower shaft at 2:00 PM> he had to work on the F plate . Ryan had to ream & tap the misaligned holes . He started at 2:15 PM.

In addition to that , crews had to work with the outer crews on the top bolts . Crews were done at 2:50 PM.

Anthony , Carlos , Jonathon , & Pablo had to work on the East tower shaft . Crews had to tension the remaining bolts on the C , D , & F plates . They had to prepare their tools & equipments . They were done at 7:10 AM. Crews started to tension the bolts at 7:15 AM.

Carlos & Jonathon had to work inside the East chimney . Anthony & Pablo had to work on the outside . Carlos & Jonathon were done at 9:00 AM. Anthony was done at 9:10 AM.

Carlos , Brian , & I had to test 10 % of the bolts . We were done at 10:00 AM.

After that , Anthony & Carlos had to work on the splice plate between the East & South tower shafts . Crews had to install the 75 mm. bolts DHGM 240064 , snug , mark 1/2 turn , & tension the bolts , Carlos was done at 2:50 PM.

Anthony had to prepare to work on the diaphragm . He had to hook it to the crane lift , drive wedges to align the holes & install temporary bolts. He was done at 2:50 PM. He release the crane at 2:55 PM.

Pablo & Jonathon had to work on the 16 mm. Stainless steel bolts . Crews had to ream the misaligned holes , tap , clean the holes , & paint them . They started at 10:20 AM. Crews were done at 2:50 PM.

All crews had to wrap up their tools & equipments. They left at 3:05 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 631

Date: 18-Aug-2012 **Saturday**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		0.00	80.00	0.00	0.00			<input type="checkbox"/>