

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 111 **Const Calendar Day:** 77 Date: 20-Aug-2012 Monday Inspector Name: Feather, Bernard Title: **Transportation Engineer** 

Inspection Type:

05:00 pm **Break:** Shift Hours: 07:30 am 01:00 Over Time:

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

Weather

4PM Temperature 7 AM 12 PM

**Precipitation** Condition Overcast, cool in morning; Sunny, Warm afternoon

Working Day ☑ If no, explain:	
Diary:	Dispute
General Comments	
Track progress of FWS CCO 229 work. Track progress of the work to install butyl rubber in the cable band gaps. Track progress of the painting of suspender sockets. Track progress of the painting of installed DIP. Misc. MEP paperwork.	
04-0120F4 Bid Item: 067 C-COA-SCW.067 Seal & Caulk Cable Bands - West of W2	
PERFORMANCE CAULKING	
Dianu	Dispute
Diary:  Cable Band Caulking 067 C-COA-SCW.067	Diopato
-	
Damian Wilkenson and Heath Cook spent the shift installing butyl rubber in the top and bottom cable band gaps for CB 10, CB 12, CB 18, and CB 22 along the SSS.	
04-0120F4 Bid Item: 067 C-COA-PSR.067 Paint Suspender Ropes & Cable System	
CERTIFIED COATINGS COMPANY	
Diary:	Dispute
Cable System Painting 067 C-COA-PSR.067	
At 0930, I discussed the day's activities with Ron Morgan. He said that environmental readings were taken at 0900, with an ambient temperature of 61 degrees, steel temperature of 50 degrees, relative humidity of 55%, and a dew point of 50 degrees.	
He said they would be putting the latex primer on the sockets at PP 102N. Along the EB bridge, they will be placing the 2nd coat of interzinc primer on the sockets at PP 98S, 100S, and 102S.	
04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2	
AMERICAN BRIDGE/FLUOR, A JV	
CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA	
CERTIFIED COATINGS COMPANY	



Page 1 of 2

Run date 21-Nov-14

7:30 PM

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

**Suspension Bridge** 

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 111 Date: 20-Aug-2012 Monday

		P was delived to Pie	P-EFA.045 er 7 during on July 20, 2012. CCC was instructed to paint charge to CCO 45S2.	Dispute	
CCO-045 Bid III	tem: 004	0-PID-ELS.045	Painting of Installed Ductile Iron Pipe		
CCO-229 Bid It	tem: 001	0-alp-EFA.229	Compressed Air Line Pipe Support		
Labor	IN, INC				
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute	
	NCER AND S				
	JNM	DAMIAN LLANOS	8.00 0.00 0.00 8.00		
	JNM	NARCISO BIAGI	8.00 0.00 0.00 8.00		
Plumber/Pipefitter	JNM	DAVID LAW	8.00 0.00 0.00 8.00		
Diary:				Dispute	
Bike Path Piping		<b>001</b> 0-alp	p-EFA.229		
The FWS crew spent the shift drilling 8 sets of holes (16 holes) in the PS-6s for the 4" CA line along the bike path from PP 24 to PP 26 per the directions given in CCO 229.					
The crew used a JLG 460SJ boom lift, at Gradall 510, a 302D Miller welding machine, and a mag drill in performance of this work.					