

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:31 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 633 Const Calendar Day: 78 Date: 21-Aug-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Head Activities**

ABF crews came to the site 6:50 AM. They had to work on the tower head & diaphragm . They started at 7:00 AM.

Obra , Carlos , Jeffery , & Roger had to work on the tower head . They had to work on the North & West chimneys

Carlos had to work on the F plate in the West chimney . He had to ream , tap , & paint the remaining misaligned holes . He started at 7:15 AM. He was done at 5:00 PM.

Obra & Roger had to work on the North tower shaft . Crews had to install , snug , & tension the corner bolts from the heads . They started at 7:10 AM. They were done at 8:00 AM. .

After that , Crews had to work diaphragm inside the North & West chimneys & on the West side of the diaphragm . They had to install & snug the 16 mm. bolts . They started at 8:15 AM. Crews were done at 5:00 PM.

Jeffery had to work on the North splice plate between the North & West chimney . ( Z plate ) He had to snug , mark 1/2 turn , & tension the bolts . Jeffery started at 7:15 AM. He was done at 12:00 PM

After that , Jeffery , Brian , & I had to test 10% of the bolts in the North chimney & the North splice plate . Crews started at 12:40 PM. They were done at 1:30 PM.

Then , Jeffery joined the other crews on the diaphragm installing the 16 mm. bolts the end of the shift .

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the diaphragm . Drew joined them at 11:00 AM. Crews continued to install the 16 mm. bolts in the West , & South chimneys .

In addition to that , Augie & Casey had to work on the East & West angles . They had to modify the vertical side of the angle to fit properly in place. They had to chamfer the angle under the drainage pipe & the ladder holding plate . They started at 8:00 AM.

In addition to that , crews had to work with the other employees bolting the diaphragm inside the chimneys . They were done at 5:00 PM.

Anthony & Jacob had to work on the South chimney . Crews had to install the C plate , the top shim , install , snug , & tension the bolts on the C & D plates on the grillage side . They started at 2:00 PM. Crews were done at 5:00 PM.

Jonathon had to work on the F plate in the South chimney . He had to install , mark 1/2 turn , & tension the bolts . He started at 11:00 AM. He was done at 2:00 PM.

After that , he had to work with Anthony & Jacob on the bolts for C & D plates . He had to work with



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 633

**Date:** 21-Aug-2012 **Tuesday**

Tony & Jacob on the C & D plates to the end of the shift . He was done at 5:00 PM.

All employees had to wrap up their tools & equipments . They left at 5:10 PM.

Victor , Jesus , & Jose had to assemble working platform from 150 meters to the top of the diaphragm . Crews had to bring materials to the site , assemble the sections , brace , & tie the platform to the chimneys & erection tower .

In addition tot hat , crews had to install the ladder & the access from the platform to the top of the diaphragm . They started at 7:30 AM. Crews were done at 5:00 PM. They left at 5:10 PM.

**04-0120F4      Bid Item: 078      T-HEA-INW.078      Tower Head Internal Paint Tower NW**  
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			