

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:31 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 634 Const Calendar Day: 79 Date: 22-Aug-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head chimneys & work on the diaphragm . They started at 7:00 AM.

Carlos had to work on the West chimney . He had to work on the F plate . Carlos had to clean , tap , ream , & paint the remaining misaligned holes . He started at 7:15 AM. He was done at 9:00 AM.

After that , he had to work install the permanent bolts , snug , mark 1/2 turn , & tension the bolts . He started at 9:10 AM. He was done at 12:00 PM.

In the afternoon , he had to work on the longitudinal stiffeners in the West chimney . He had to place 2 lugs on the bottom of the stiffeners , mark the existing holes on the lugs , drill the 2 holes in both plates , install , & snug the bolts. He started at 12:40 PM. He was done at 5:00 PM.

Obra , Jeffery , & Roger had to work on the diaphragm . Crews had to install the remaining 16 mm. bolts on the West side of the diaphragm . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews had to work inside the North & West chimneys . They had to install the remaining bolts on the side angles . They were done at 2:00 PM.

Then , crews had to snug , mark 1/2 turn , & tension the bolts . They started at 2:10 PM.

Anthony , Jacob , & Jonathon had to work on the South chimney . Crews had to install the remaining bolts on the C & D plates , snug , mark 1/2 turn , & tension the bolts. They started at 7:10 AM. They were done at 4:00 PM.

In addition to that , crews had to work with the other crews on the diaphragm & fly all the excess materials out of the site .

Jonathon , Brian , & I had to test 10% of the bolts inside the South chimney . Crews started at 1:50 PM. They were done at 2:30 PM.

Anthony , Brain , & I had to test 10% of the bolts on the outside on C & D plates from the heads . Crews started at 2:40 PM. They were done at 2:50 PM.

Casey & Augie had to work on the West angle . Crews had to set the angle on the top of the saddle cover , install 16 mm. permanent bolts on the saddle cover plates , snug , & drill on the site the vertical plates of the diaphragm . They started at 7:10 AM. Crews were done at 5:00 PM.

James & Drew had to work on the diaphragm . Crews had to install the remaining bolts in the East & South chimneys . They started at 7:10 AM.

In addition to that , crews had to snug , mark 1/2 turn , & tension the bolts. Crews were done at 5:00



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 634 **Date:** 22-Aug-2012 **Wednesday**

PM.

All crews had to wrap up their tools & equipments. They left at 5:10 PM. Jeffery left at 3:00 PM.

Victor , Jesus , & Jose had to work on the platform at 150 meters . Crews had to install the hand rails on the top of the platform , install yoyo , & brace the platform . They started at 7:20 AM. Crews were done at 11:00 AM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.80	2.00	0.00	2.80		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>