

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 613 Const Calendar Day: 79 Date: 22-Aug-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of cable suspender socket painting. Track progress of FWS mechanical piping installation. Misc. MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 067 C-COA-PSR.067 Paint Suspender Ropes & Cable System**

CERTIFIED COATINGS COMPANY

Diary:

Dispute

Cable System Painting 067 C-COA-PSR.067☐

During the morning shift, the appropriate environmental conditions were not achieved until 1328, the the painters worked on paint repair of the sockets, grinding the paint to bare metal on the sockets under the NSS from PP 8 to the tower, then they cleaned the sockets with MEK to prepare the surfaces to be painted with zink primer.

At 1328, the environmental conditions were taken, with an air temperature of 71.8 degrees, RH of 64.2%, dew point of 58.6 degrees, and a steel temperature of 66.5 degrees. The painters had completed the paint repair and zinc primer on the sockets under the NSS, then the paint crew began painting the gravel gray coat of Noxide on the sockets at 98N, 100N, and 102N, and the blue gray coat of Noxide on the sockets under the SMS at PP 100S and 102S.

CCO-229 Bid Item: 002 0-ALS-ALS.229 Compressed Air Line Pipe Support

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
UR 1142629	8000# CAPACITY FORKLIFT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
s/n 011C-0	MAG DRILL	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 613 Date: 22-Aug-2012 Wednesday

AHERN 4780

125' BOOM LIFT

No

0.00 0.00 0.00 0.00

☐

Diary:

Dispute

Bike Path Piping

002 0-ALS-ALS.229

☐

The FWS crew modified 4 sets of PS-6s for the 4" CA line from PP 104 to PP 102 during the shift using a JLG 460ST boom lift, the 510-56 Gradall fork to move equipment, a Big Blue 302D Miller Generator, and a Minibruite A35 Mag Drill.